

Facilities Division

GENERAL PLANT PROJECTS

September 30, 2004

Current Reporting Period September 2004 Facilities Department Berkeley Laboratory

			ls of Dollars)	(Thousands	
GP Projects	Funding	Cost	Unallocated	Cost	Uncosted
	Level	Plan	Contingency	to Date	Balance
Completed projects-Institutional		5,320		5,298	
Active projects-Institutional		4,923		3586	
Funding Balance - LBNL Closeout Letter March 2004	6,7)1			
	0,1				
FY04 Funding	3,5	00			
	Total 40.0				
	Total 10,2	<i>)</i>			
Total (Nuclear Physics/High Energy Physics)	10,2	10,243	-42	8,884	1,317

	Legend:		
	STATUS	NEPA/SARS	
AF-	Awaiting Funding	A- review needed	
BA-	Bidding and Approval	B- review in process	
CA-	Cancelled	C- LBL OPD/EH&S office review	
CC-	Construction Complet	D- no documents required	
DF-	Deferred	E- NEPA-exclusion request submitted	
FE-	Final Engineering	E- SARS-concurrence request submitted	
HO-	Hold	F- NEPA-exclusion request approved	
IC-	In Construction	F- SARS-concurrence request granted	
JC-	Job Complete		
PE-	Preliminary Engineering		
SP-	Study in Progress		
	_		

Current Reporting Period September 2004 Facilities Department Berkeley Laboratory

							Final C	ompletion	, , , ,								
		Project	Funded				Planned	Actual or	Actual	Total	Cost				Directive	Directive	NEPA
No.	Status	No.	Year	Location	Project Title	PM		Forecast	Cost	Obl.	Plan	TEC	Directive	Funding	Number	Date	SARS
1	IC	FM2100	2002	90	HVAC Sys Upgrade	MB	Dec-04	Jul-04	1,705	1,786	1,840	1,840	1,712	1,712	B-02-GP-2	1/30/2004	F/F
2	IC	FM3001	2003	64	Add Lab & Offices	BW	Oct-04	Oct-04	1,291	1,681	1,895	1,895	1,895	1,895	B-03-GP-1-1	1/30/2004	F/E
3	IC	FM4100	2004	62/66	Laboratory Renovations	BW	Dec-04	Dec-04	433	546	800	800	800	800	B-04-GP-1	1/30/2004	F/E
4	IC	FM4200	2004	Site	Install Exterior Loudspeakers	DG	Feb-05	Feb-05	62	154	200	500	200	200	Planning List	1/30/2004	F/F
5	FE	FM4300	2004	46	Upgrade Loading Dock Hoist	СТ	Sep-04	Feb-05	13	13	50	80	50	50	Planning List	1/30/2004	F/F
6	IC	FM4400	2004	Site	Replace Strawberry Gate Shuttle Shelter	СТ	Jul-04	Sep-04	35	35	35	35	35	35	Planning List	1/30/2004	F/F
7	FE	FM4500	2004	72	Provide Tempered Air to Cave	СТ	Jun-04	Jan-04	47	47	50	50	42	42	Planning List	1/30/2004	F/F
8					Future Projects						53						
					Change	Sinc	Total >>>> Since Last Report>>>>		3,586 735	4,262 502	4,923 -59	5,200 -110	4,734 -40	4,734			

¹ Substantially complete - balancing and adjustments in progress.

Cost plan revised due to added costs required to isolate vibration and noise from selected offices on the 3rd & 4th floor. Revised Construction Directive Authorization submitted for approval.

- 2 Punchlist in progress.
- 3 Substantially complete balancing and adjustments in progress.
- 4 Base station installed. Phase I speakers on order.
- 5 Bids exceed the estimate for construction by \$20k. TEC for project increased to \$80K. Additional funding requested.
- 6 Project complete.
- 7 Project complete.
- 8 Future Projects amount adjusted to accommodate additional costs anticipated on B90 HVAC upgrade as explained above.

Active Projects
(Institutional GPP- KA110208)

Current Reporting Period September 2004 Facilities Department Berkeley Laboratory

							Final Completion Project Cost (\$K)									\Box	
No.	Status	Project No.	Funded Year	Location	Project Title	PM	Planned	Actual or Forecast	Actual Cost	Total Obl.	Cost Plan	TEC	Directive	Funding	Directive Number	Directive Date	NEPA SARS
	•												•			•	
1	IC	FM1200	2001	28	Radio Comm Sys	СТ	Dec-02	Aug-03	850	850	853	853	850	860	B-01-GP-2-5	11/6/2002	F/F
2	CC	FM2300	2002	71	Laser Lab Upgrade	BW	Sep-02	. 3	1,246	1.246	1.246	1.246	1.250	1.250	B-02-GP-3	1/16/2002	F/F
3	JC	FM2400	2002	2	Laser Lab Upgrade	BW	Aug-02	Nov-02	903	903	903	903	900	900	B-02-GP-4-1	3/29/2002	F/F
4	CC	FM2500	2002	76	Dust Collector	RS	Jul-03	Nov-03	242	242	242	245	220	220	Planning List	5/27/2003	F/F
5	CA	FM3002	2003	74	Seismic Upgrade	RS	Dec-04	Dec-04	75	75	75	75	100	100	B-03-GP-2-0	6/12/2003	F/F
6	CC	FM3004	2003	70A	Wet & Culture Lab	BW	Aug-03	Jan-04	756	756	761	756	750	750	B-03-GP-4-0	11/6/2002	F/F
7	CC	FM3009	2003	31	NMR Installation	BW	Jul-03	Oct-03	504	504	510	510	500	500	Planning List	5/27/2003	F/F
8	CC	FM3010	2003	31	Corp Yard Road Upgrade	DG	Dec-03	Nov-03	123	123	123	123	120	120	Planning List	5/27/2003	F/F
9	CC	FM3011	2003	72	Install Piping From B66	DG	Dec-03	Nov-03	129	129	129	129	120	120	Planning List	5/27/2003	FF
10	CC	FM3003	2003	6	Enclose Offices	DG	Oct-03	Jul-04	331	331	340	380	350	350	Planning List	5/27/2003	F/F
11	CA	FM3006	2003	50B	Return 2265 to Office	RS	Sep-04	Sep-04	39	39	38	37	120	120	Planning List	5/27/2003	F/F
12	CC	FM3008	2003	76	Ethanol Tank GPP	RS	Aug-03	Jan-04	100	100	100	181	40	40	Planning List	5/27/2003	F/F

⁶ Cost plan increase by \$5k in anticipation of an accounting adjustment planned for August .

¹² DOE Idaho Operations office is providing \$81K to LBNL through a work for others agreement

Total >>>>	5,298	5,298	5,320	5,438	5,320
Change Since Last Report >>>>	106	103	100	181	40

Completed Projects (Institutional - KA/KB)

^{10 \$40}k project funding provided by ALS, thus \$380k TEC.

¹¹ Cost plan increase by \$1k in anticipation of an accounting adjustment planned for August .

Current Reporting Period September 2004 Facilities Department Berkeley Laboratory

							Final C	ompletion	Pro	ject Cost (\$	SK)						
		Project	Funded				Planned	Actual or	Actual	Total	Cost				Directive	Directive	NEPA
No.	Status	No.	Year	Location	Project Title	PM		Forecast	Cost	Obl.	Plan	TEC	Directive	Funding	Number	Date	SARS
1	IC	FS4000	2004	Site	Health & Safety Improvement	СТ	Apr-04	Dec-04	710	710	930	930	930	930	N/A	N/A	F/F
2	CC	FE3012	2003	66	Bldg. 66 Standby Generator Replacement	DG	Mar-04	Apr-04	733	734	749	749	N/A	0	N/A	N/A	F/F
3	CC	FC4008	2004	1	Genomes to Life	BW	Aug-04	Aug-04	586	640	600	600	N/A		N/A	N/A	F/F
4	IC	WK5597	2004	B100A	JGI B100A Office Expansion	RG	Sep-02	Jan-05	53	53	350	350	350	350			
5	IC	WJ9178	2004	B100/B400	JGI Data Center	RG	Dec-04	Dec-04	109	203	1,444	1,444	1,444	1,444			
					Chang	je Sind		otal >>>>	2,191 650	2,340 763	4,073 1,794	4,073 1,794	2,724 1,894				

- 1 In construction.
- Work complete.Project complete.
- 4 Project initiation in progress5 In design

Other Projects

Current Reporting Period September 2004 Facilities Department Berkeley Laboratory

							Final C	ompletion	Pro	ject Cost (\$	SK)						Т
		Project	Funded				Planned	Actual or	Actual	Total	Cost				Directive	Directive	NEPA
No	Status	No.	Year	Location	Project Title	PM		Forecast	Cost	Obl.	Plan	TEC	Directive	Funding	Number	Date	SARS
					Office and Laboratory												
1	JC	FGPP	97	83A	Modifications	B.W.	Aug-00	Aug-00	7	7	7	7	7	7	n/a		
2	JC	FM1900	2000	74	Expansion of Animal Holding Facility	BW	Apr-02	Feb-02	273	273	273	273	273	273	B-00-GP-BER-1/B- 02GP-1	10/12/2001	F/F
3	JC	FM2800	2002	64	Life Science Cold Room	BW	Sep-02	Dec-02	20	20	20	20	20	20	Planning List	7/18/2002	F/F
4					Future Requirements						3	3	0	3			
								otal >>>>	300	300	303	303		303			
Change Since Last Report>>>>							0	0	0	0	0						

¹ Project complete.

- Project complete. Project closeout underway. All figures adjusted to reflect KP funding only. Note: \$227k in additional funding provided by UCDRD funds, \$70k in additional funding provided by Institutional GPP.
- 3 Biological & Environmental Research GPP funding (\$20K) to supplement UCDRD funding (\$135K).
- 4 Future requirements.

Biological & Environmental Research - KP

Current Reporting Period September 2004 Facilities Department Berkeley Laboratory

							Final Completion		Pr	Project Cost (\$K)		st (\$K)					
		Project	Funded				Planned Acti	tual or	Actual	Total	Cost				Directive	Directive	NEPA
No. S	tatus	No.	Year	Location	Project Title	PM	For	recast	Cost	Obl.	Plan	TEC	Directive	Funding	Number	Date	SARS
1					Future Requirements						0	31	0				
							Total	>>>>	0	0	0	31	0				
					Change	e Sind	ce Last Report	t>>>>	0	0	0	0	0				

¹ Computing Sciences has not identified additional needs for the balance of funding. A project authorization request will be prepared when a project is defined.

Computing Sciences Projects